


































ID	Task Name	Duration	Start	Finish	Predecessors	Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026		
						J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M
1	GENEVA ATB-20-2.01	333 days	Wed 2/14/24	Wed 9/17/25		GENEVA ATB-20-2.01																	
2	SUBMITTAL PROCUREMENT	80 days	Wed 2/14/24	Tue 7/2/24		 SUBMITTAL PROCUREMENT																	
3	PRE-CONSTRUCTION MEETING	1 day	Wed 2/14/24	Wed 2/14/24		 ONSTRUCTION MEETING ♦ 2/14																	
4	SUBMITTAL REVIEW	150 days	Wed 2/14/24	Thu 10/31/24		 SUBMITTAL REVIEW																	
5																							
6																							
7	MOBILIZATION	1 day	Mon 4/8/24	Mon 4/8/24		 MOBILIZATION																	
8																							
9	PHASE 2	247.5 days	Mon 4/8/24	Thu 6/12/25		 PHASE 2																	
10	INSTALL DETOUR	1 day	Mon 4/8/24	Mon 4/8/24		 INSTALL DETOUR																	
11	INSTALL SWPPP (WHOLE PROJECT)	1 day	Tue 4/9/24	Tue 4/9/24	10	 INSTALL SWPPP (WHOLE PROJECT)																	
12	SAWCUTTING	1 day	Wed 4/10/24	Wed 4/10/24	11	 SAWCUTTING																	
13	DEWATERING	5 days	Thu 5/9/24	Thu 5/16/24	12	 DEWATERING																	
14	SANITARY WORK	220 days	Mon 5/20/24	Thu 6/5/25		 SANITARY WORK																	
15	TIE IN @ SAN MH 143+77.72	1 day	Mon 5/20/24	Mon 5/20/24	13	 TIE IN @ SAN MH 143+77.72																	
16	INSTALL SMH 16	2 days	Tue 5/21/24	Wed 5/22/24	15	 INSTALL SMH 16																	
17	INSTALL SMH 14	8 days	Tue 6/4/24	Mon 6/17/24	16	 INSTALL SMH 14																	
18	INSTALL SMH 13	10 days	Mon 6/24/24	Tue 7/9/24	17	 INSTALL SMH 13																	
19	INSTALL SMH 11	3 days	Tue 7/16/24	Thu 7/18/24	18	 INSTALL SMH 11																	
20	INSTALL SMH 10	4 days	Mon 8/19/24	Thu 8/22/24	19	 INSTALL SMH 10																	
21	INSTALL SMH 9	4 days	Wed 9/11/24	Tue 9/17/24	20	 INSTALL SMH 9																	
22	INSTALL SMH 8	4 days	Tue 10/1/24	Mon 10/7/24	21	 INSTALL SMH 8																	
23	INSTALL SMH 7	4 days	Mon 3/31/25	Thu 4/3/25	22	 INSTALL SMH 7																	
24	INSTALL SMH 6	4 days	Mon 4/7/25	Thu 4/10/25	23	 INSTALL SMH 6																	
25	INSTALL SMH 5	5 days	Mon 4/14/25	Mon 4/21/25	24	 INSTALL SMH 5																	
26	INSTALL SMH 4	6 days	Tue 4/22/25	Wed 4/30/25	25	 INSTALL SMH 4																	
27	INSTALL SMH 3	6 days	Thu 5/1/25	Mon 5/12/25	26	 INSTALL SMH 3																	
28	INSTALL SMH 2	3 days	Tue 5/13/25	Thu 5/15/25	27	 INSTALL SMH 2																	
29	INSTALL SMH 1	2 days	Mon 5/19/25	Tue 5/20/25	28	 INSTALL SMH 1																	
30	INSTALL SMH 12	2 days	Wed 5/21/25	Thu 5/22/25	29	 INSTALL SMH 12																	
31	INSTALL SMH 15	2 days	Mon 5/26/25	Tue 5/27/25	30	 INSTALL SMH 15																	
32	INSTALL SANITARY LATERALS (East of Lockwood)	16 days	Mon 9/16/24	Thu 10/10/24		 INSTALL SANITARY LATERALS (East of Lockwood)																	
33	INSTALL SANITARY LATERALS (West of Lockwood)	16 days	Mon 5/12/25	Thu 6/5/25		 INSTALL SANITARY LATERALS (West of Lockwood)																	
34																							
35	PHASE 1	10 days	Tue 4/1/25	Wed 4/16/25		 PHASE 1																	
36	INSTALL DETOUR	1 day	Mon 3/31/25	Mon 3/31/25		 INSTALL DETOUR																	
37	INSTALL SWPPP	1 day	Tue 4/1/25	Tue 4/1/25	36	 INSTALL SWPPP																	
38	SAWCUTTING	1 day	Wed 4/2/25	Wed 4/2/25	37	 SAWCUTTING																	

